

Station Infrastructure

Overview

**Adrian Carrington – Interim Customer Operations
Director**

Overview

- Access for All Schemes
- Tactile paving installations
- Station Security & Information Systems
 - Other schemes
 - Travel companions



Access for All schemes



Access for All in Wales



Stations

Flint – new footbridge with lifts – expected completion November 2024

Newtown – new footbridge with lifts – expected completion August 2024

Ludlow – lift to upside and new platform ramp – expected completion July 2024

Abergavenny – new footbridge with lifts – expected completion October 2024

Cwmbran – new footbridge with lifts – expected completion September 2024

Llanelli – new footbridge with lifts – expected completion August 2024

Tenby – new footbridge with lifts – not yet on site expected completion TBC

Total investment = £39.75m funded by DfT and delivered by Network Rail



Other locations

Work up to outline design completed for schemes at:

Whitchurch

Ruabon

Grangetown

Delivery of station 'hump' at Ty Croes, 10 stations for tactile paving and stair tread improvements at Neath

Further funding application made for stations in CP7 (1 April 24 to 31 March 29) – awaiting update on successful applications



Newtown



Ludlow



Tactile Paving Installations



Tactile Paving Installations

Programme to install edge of platform tactile paving across all stations in Wales – funded by DfT delivered NR in conjunction with TfW.

Total of 157 platforms to complete
23 completed so far with a further 7 on site
Due for completion by end 2024



Station Security and Information Systems (SISS)



Customer Information Screens, Help Points & CCTV renewals

NR scheme are upgrading these systems at 43 stations Wales & Borders Stations (where they are the asset owner) Green are installed and Yellow are in progress.

- CIS screens are a new type seen at Swansea and Cardiff Central.
- CCTV and Help Points are IP digital systems

CCTV
Church Stretton
Whitchurch
Craven Arms
Leominster
Machynlleth
Llandudno Town
Shrewsbury
Hereford

Station	SISS equipment	
	CIS	PHP
Caergwre	Completed	
Dolwyddelan	Completed	
Betws-y-Coed	Completed	
Llandudno Junction	Completed	
Buckley	Completed	
Bodorgan	Completed	
Llanfairfechan	Completed	
Penmaenmawr	Completed	
Cefn-y-Bedd	Completed	
Rhosneiger	Completed	
Ty Croes	Completed	
Valley	Completed	
Shrewsbury	Completed	
Newport (Gwent)	✓	
Hereford	Completed	Completed



Other schemes



Pontypool & New Inn

- Torfaen Council scheme to create a new Park & Ride and accessible bridge across to the platforms
- Platform enhancements include new information screens, public address, CCTV, seating, waiting shelter, help points, lighting and signage.
- Main construction work is completed however some redesign work is underway and an opening date has not yet been confirmed



Bangor Gateway – Currently at Weltag Stage 2

- **Layouts and designs for the front of the station are currently being considered which will improve access from the town and provide enhanced facilities around the station entrance and forecourt**

Holyhead Transport Hub – Weltag stage 2 completed however the project is now on hold until further funding becomes available to proceed to detailed design

General signage and branding – programme to complete across all stations being developed alongside a deep clean of stations

Enhancements works at stations – Runcorn East, Flint and Chester (still on site)



Travel Companions



AOB

